The Story St. Downtown Mill and Overlay Project Update for August 9, 2024

- 8/5/24 thru 8/10/24: Concrete work (Ph. 2)
- 8/12/24: Finishing concrete work/backfill/cleanup (Ph. 2)
 - ONLY IF NEEDED, WOULD LIKE TO HAVE ALL CLEANUP AND BACKFILLING DONE BY SATURDAY 8/10/24
- 8/13/24: Asphalt Paving Prep (Ph. 2)
- 8/14/24: Asphalt Leveling Course (Ph. 2)
- 8/15/24: Asphalt Overlay (Ph. 2)
- 8/16/24: MH Boxouts

*All tentative schedules are subject to change, weather permitting.